## Summary of Capital Projects Closed (for 2018) As at December 31, 2018

| Item #    | Project ID     | Service Area                               | Project Name                         | Surplus/(Deficit) | Fund/Project | Funding Source/Transfer  | Project Variance Comments  |
|-----------|----------------|--|--------------------------------------|-------------------|--------------|--------------------------|--|
| Section A | a: Projects Ba | lanced & Closed via Transfer to            | Other Projects/Chartfield            |                   |              |                          |  |
| 1         | 7151015        | Parks, Facilities, Recreation &<br>Culture | 2015 Neighbourhood Parks             | 158,997.92        | 007 7161025  | 2016 Neighbourhood Parks | Project surplus has been reallocated to 7161025 as projects are in same scope of work. 7151015 has been consolidated and closed. Surplus in the account is a result of the playground equipment portion of the project being allocated to the playground equipment account 7129009 instead of the Neighbourhood Parks project 7151015. |
| 2         | 7171023        | Parks Facility Recreation &<br>Culture     | Mic Mac Park Cullen Field Lighting   | 500,000.00        | 007 7171065  | Mic Mac Park             | Budget and actuals consolidated from 7171023 – Mic Mac Park Cullen Field Lighting over to 7171065 – Mic Mac Park. No actual expenses to move, only the actual revenue funding.   |
| 3         | 7161024        | Parks Facility Recreation &<br>Culture     | 2016 Regional Parks                  | 254,414.86        | 007 7171065  | Mic Mac Park             | Budget and actuals consolidated from 7161024 – 2016<br>Regional Parks over to 7171065 – Mic Mac Park. No actual<br>expenses to move, only the actual revenue funding.  |
| 4         | 7129000        | Parks Facility Recreation &<br>Culture     | Capitol Theatre Capital Improvements | (6,384.64)        | 007 7085008  | Roof Replacement         | The capital project is in a deficit due to project management time being higher than anticipated. This project is complete and Administration is requesting the deficit to be funded from Roof Replacement Project (7085008).  |
|           |                |  | Total: Fund 007                      | 907,028.14        | =            |                          |  |

## Summary of Capital Projects Closed (for 2018) As at December 31, 2018

| Item #    | Project ID      | Service Area                           | Project Name   | Surplus/(Deficit) | Fund | Funding Source/Transfer         | <b>Project Variance Comments</b>  |
|-----------|-----------------|--|--|-------------------|------|---------------------------------|---|
| Section E | 3: Projects Bal | anced & Closed via Transfer t          | o/from Original Funding Sources                          |                   |      |                                 |   |
| 1         | 7161058         | Office of the City Engineer            | Pelissier St. Parking Garage                             | (2,486.31)        | F138 | Off-Street Parking Resrve Fund  | Project completed & closed at the request of the department. Deficit was mitigated as a transfer from the original funding source (i.e.F138 - Off-Street Parking Reserve).  |
|           |                 |  | F138 Total   | (2,486.31)        |      |                                 |   |
| 2         | 7171014         | Office of the City Solicitor           | Fire & Rescue Portable Restrooms                         | (1,306.18)        | F163 | Fire Major Equipment            | Project completed & closed at the request of the department. Minor deficit was mitigated as a transfer from the original funding source (i.e. F163 - Fire Major Equipment).   |
|           |                 |  | F163 Total   | (1,306.18)        |      |                                 |   |
| 3         | 7145006         | Office of the City Engineer            | Multi-Storey Parking on Lot 11                           | (774.02)          | F169 | Pay As You Go - Capital Reserve | Exploritory work was done on the project resulting in the costs noted in this report. The project was subsquently cancelled and all funding redirected to other initiatives. The minor deficit has been mitigated as a transfer from the original funding source (i.e. Pay As You Go F169).   |
| 4         | 7121012         | Office of the City Solicitor           | Breathing Apparatus Cylinders / Packs                    | 1,223.31          | F169 | Pay As You Go - Capital Reserve | Project completed and closed at the request of the Department. Costs came in slightly lower than estimated resulting in a minor surplus which has been returned back to the original funding source PYG F169.   |
| 5         | 7101024         | Agencies and Boards                    | MRO Facility - Economic Dev.                             | (4,512.00)        | F169 | Pay As You Go - Capital Reserve | Project completed and closed at the request of the department. Deficit was mitigated as a transfer from the original funding source (i.e. PYG F169).  |
| 6         | 7119007         | Office of the City Engineer            | University of Windsor / Windsor Armouries<br>Development | (1,013.30)        | F169 | Pay As You Go - Capital Reserve | Project completed and closed at the request of the department. Deficit was mitigated as a transfer from the original funding source (i.e. PYG F169).  |
| 7         | 7132001         | Agencies and Boards                    | Police Communications Closet                             | (1,155.04)        | F169 | Pay As You Go - Capital Reserve | Project completed and closed at the request of the department. Deficit was mitigated as a transfer from the original funding source (i.e. PYG F169).  |
|           | 7141050         | Parks Facility Recreation &<br>Culture | Drouillard/Wyandotte Underpass                           | 286.45            | F169 | Pay As You Go - Capital Reserve | Project surplus is the result of favourable tender pricing from the initial budget estimates. Project was balanced and closed with the surplus funds tansferred back to the original funding source PYG F169. Per the Sept .30, 2018 Capital Variance Report, project was projected to be in a deficit position. However, the open POs attached to the project were to be cancelled as the invoices were paid direct - surplus then transferred back to PYG F169. |
|           |                 |  | F169 Total   | (5,944.60)        |      |                                 |   |
|           |                 |  | Total: To/(From) Various Reserves                        | (13,529.58)       |      |                                 |   |